Appendix B

0

Õ

Progress:

- Completed
- On track

Delayed

Not started / on hold

			Property	Capi			C 33 F	.epu	1120	23/2		-		-				-		<u> </u>
Ref			Complete	Α	M	J	J	Α	S	0	N	D	J	F	Μ	Α	М	J	Jul	
P.0.1	Carried forward Capita		1																	-
0.1.2	Buckingham	Various works on breathing apparatus room. Including installing new front & rear doors, plus Windows	Yes	\bigcirc	\bigcirc	\bigcirc	\bigcirc													\bot
0.1.6	Aylesbury	Refurb old drill tower, with option to be installed at another station		\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc												
1.2.2a	High Wycombe	Various works including: Redecoration, fitting and replacement of flooring in multiple areas and blinds	Yes		\bigcirc															
E1.10	Aylesbury	Installation of motorised front door at Brigade HQ	Yes	\bigcirc		\bigcirc														\square
E1.16	West Ashland	Installation of external stair case (from first to second floor)	Yes	Ŏ	Ŏ	Õ	Ŏ													\top
PF.03	Broughton	Various works from 2022-23 Condition Survey. Including: Install new road surface adequate for HGVs in car park, repair brick boundary wall, replace dehumidifier/heater in line with replacement schedule.			•															
PF.04	Buckingham	Various works from 2022-23 Condition Survey. Replace Ideal concord gas fired boiler in line with replacement schedule.			•		•	•												
PF.05	Gerrards Cross	Various works from 2022-23 Condition Survey. Including: Road resurfacing, replace flat roofing in line with life cycle and upgrade rainwater pipes	Yes			•	•													
PF.07	Marlow	Steel column and exposed roof frame: Requires redecoration.																		
PF.08	Olney	Various works from 2022-23 Condition Survey. Including Brickwork repairs / replacement	Yes		\bigcirc															
P 1.1	Implement Priority Ca	pital Repair- Works Drill Towers	I		1		I													Ċ.
1.1.1	High Wycombe	Drill tower works		\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc											Τ
1.1.2	Gerrards Cross	Drill tower works																		\square
1.1.3	Beaconsfield	Drill tower works																		\square
1.1.4	Broughton	Drill tower works	Yes																	\top
1.1.5	Buckingham	Drill tower works	Yes	Ŏ	Õ															\top
1.1.6	Newport Pagnell	Drill tower works	Yes	Ŏ	Ŏ															\top
1.1.7	Princess Risborough	Drill tower works		Ŏ																\top
1.1.8	Haddenham	Drill tower works		Ŏ																\top
1.1.10	Stokenchurch	Drill tower works		\bigcirc																
1.1.14a	Brill	Drill tower works																		\top
1.1.14b	Great Missenden	Drill tower works																		\top
1.1.14c	Amersham	Drill tower works																		\top
1.1.14d	Olney	Drill tower works		Ŏ																\top
1.1.14e	Winslow	Drill tower works		Ò																\top
U7	Unit 7 Departure (Dila	pidations) and Facilities Relocation	1			1							1	1				1	1	
U7.1.01	Unit 7	Unit 7 Departure Costs (Dilapidations)																		
U7.2.01	Unit 7	Unit 7 Facilities Relocation Costs		ŏ	ŏ	ŏ	ŏ	ŏ	ŏ	Ŏ										\square
W	Implementation of M												1	1	1		1			
		Various works from 2022-23 Condition Survey. Including: Internal																		
W.1.0	Aylesbury	upgrades to flooring, ceiling, walls and windows										\bigcirc								\bot
W.2.0	Beaconsfield	Various works from 2022-23 Condition Survey. Including: resurfacing of drill yard and car park, and internal ground works								\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc						
W.3.0	Buckingham	Various works from 2022-23 Condition Survey. Including: resurfacing of front yard and internal ground works & door replacements		\bigcirc																
W.4.0	Marlow	Various works from 2022-23 Condition Survey. Including: Roof upgrades and internal flooring replacement							\bigcirc	\bigcirc	\bigcirc	\bigcirc								
ow	Other Workstreams																			<u>i</u>
OW.1.0	Winslow	Window replacement	Yes																	T
OW.2.0	Gerrards Cross	Kitchen replacement	Yes	ŏ	ŏ	ŏ														+
OW.3.0	Workshops	Replacement of Bay Lighting	Yes	ŏ	ŏ	ŏ								1						+
	'		· · · · ·						—				-	1	-				+	+

Aug	Update
8	
	Complete
	Exploring installation at Princess Risborough with Supplier
	Complete
	Complete
	Complete
	Not started - To be completed later in 2023/24
	Going out to market for quotations looking at various options (Ground source, Air source heating etc) which will provide value for money with a view to award a contract in Q3.
	Complete
	On Hold - non essential works
	Complete
	- 2022/23 - Went out for tender for all drill towers but
	received zero responses.
	 2022/23 - Agreed with operational managers to repair prioritised drill towers based on operational need.
	- 2023/24 - Remainder of drill towers on hold pending
	further work linked to relocation of Aylesbury's old drill
	tower
\bigcirc	Work in progress
	Work in progress
	All yard work completed, other works still in progress
	Completed
	Completed
	Completed
	Completed