Appendix B

Progress:

Completed

On track

Delayed

Not started / on hold

Property Capital Progress Report 2023/24																			
Ref	Station / Department		Complete				_		s	0	N	D	J	F	М	Α	М	J I	Update
P.0.1	Carried forward Capital wo	orks from 2022/23																	
0.1.6	Aylesbury	Refurb old drill tower, with option to be installed at another station									0								Exploring installation at Princess Risborough with Supplier, very likely works will be completed in 2024/25
1.2.2a	High Wycomne	Various works including: Redecoration, fitting and replacement of flooring in multiple areas, blinds and furniture	Yes															(Complete
E1.10	Aylesbury	Installation of motorised front door at Brigade HQ	Yes												<u>i</u> _			(Complete
E1.16	West Ashland	Installation of external stair case (from first to second floor)	Yes												į			(Complete
PF.03		Various works from 2022-23 Condition Survey. Including: Install new road surface adequate for HGVs in car park, repair brick boundary wall, replace dehumidifier/heater in line with replacement schedule.		•		•	•	•	•	•	•	•	•	•	•			(On Hold - To be completed in 2024/25
PF.05	Gerrards Cross	Various works from 2022-23 Condition Survey. Including: Road resurfacing, replace flat roofing in line with life cycle and upgrade rainwater pipes	Yes												İ			(Complete
PF.08	Olney	Various works from 2022-23 Condition Survey. Including Brickwork repairs / replacement	Yes												ŀ			(Complete
P 1.1	Implement Priority Capital	Repair- Works Drill Towers																	
1.1.1	High Wycombe	Drill tower works																	
1.1.2	Gerrards Cross	Drill tower works																	
1.1.3		Drill tower works																	
1.1.4	<u> </u>	Drill tower works	Yes						Ш						<u> </u>				
1.1.5		Drill tower works	Yes												<u>i</u>			Ц.	 2022/23 - Went out for tender for all drill towers but received zero resp
1.1.6	· · ·	Drill tower works	Yes			_	_	_		_	_	_	_	_	_			-	- 2022/23 - Agreed with operational managers to repair prioritised drill tower
1.1.7	Princess Risborough	Drill tower works																_	based on operational need. - 2023/24 - Remainder of drill towers on hold pending further work linked relocation of Aylesbury's old drill tower - 2023/24 - all remaining drill tower works have been put on hold until 202
1.1.8		Drill tower works													<u> </u>				
1.1.10		Drill tower works		•														!	
1.1.14a	Brill	Drill tower works																_	
1.1.14b	Great Missenden	Drill tower works		•														_	
1.1.14c		Drill tower works																_	
1.1.14d	Olney	Drill tower works																_	
1.1.14e		Drill tower works													O i				
U7	Unit 7 Departure (Dilapida	tions) and Facilities Relocation																	
U7.1.01	Unit 7	Unit 7 Departure Costs (Dilapidations)									0		0	0				<i>J</i>	Work in progress - Approval from Executive Committee to vacate Unit 7 by September 2024
U7.2.01	Unit 7	Unit 7 Facilities Relocation Costs																	Work in progress - Approval from Executive Committee to vacate Unit 7 by September 2024
W	Implementation of MTFP of	capital works																	
W.1.0	Aylesbury	Various works from 2022-23 Condition Survey. Including: Internal upgrades to flooring, ceiling, walls and windows									0	•	•	•	•			(On Hold - To be completed in 2024/25
W.2.0	IBEACONSTIEIN	Various works from 2022-23 Condition Survey. Including: resurfacing of drill yard and car park, and internal ground works										•	•	•				_	On Hold - To be completed in 2024/25
W.3.0	Buckingham	Various works from 2022-23 Condition Survey. Replace Ideal concord gas fired boiler in line with replacement schedule. Along with resurfacing of front yard and internal ground works & door replacements				0	0					•	•	•	•			1	All yard work completed, other works still in progress (Going out to market for quotations looking at various options (Ground source, Air source heating etc) which will provide value for money with a view to award a contract in Q3.) Works for remaining works at Buckingham put On Hold until 2024/25.
W.4.0	Marlow	Various works from 2022-23 Condition Survey. Including: Roof upgrades and internal flooring replacement										•		•	•			(On Hold - To be completed in 2024/25
ow	Other Workstreams																		
OW.1.0	Winslow	Window replacement	Yes						Ш									(Completed
OW.2.0		Kitchen replacement	Yes						Ш						_			(Completed
OW.3.0	<u> </u>	Replacement of Bay Lighting	Yes						Ш						_i			(Completed
OW.4.0	1	Fuel Tank repairs and upgrades	Yes						Ш				\perp		_		_	\rightarrow	Completed
OW.5.0	1	Kitchen replacement					_		\sqcup							_		_	Not Started - To be completed during Q4 2023/24
OW.6.0		Solar Panel Installation																١	Works in progress
EW	Emergency Unplanned Cap		Complete																
EW.02		Replacement if Extraction System													<u> </u>			(Completed
EDI	Equality, Diversity and Incl	usion Capital Works	Complete																
EDI.02	Blue Light Hub	Installation of motorised front door at Blue Light Hub													<u> </u>			١	Work in progress