

CHILTERN PROGRESS SHEETS
2001/02

Ref	Site	Scheme Proposed	Cost Code	2001/02 £'000s	LAFIS to date £	Expected Year end	Project Manager	Works	Comments
G/LS/01/1	Various sites - to be determined	Safety Cameras & related initiatives	H5P/SQ	30	3.64	30	IM	TM	4 new sites agreed with Police. 1 in CH. Site meeting to agree exact locations - 02/07/01
G/LS/01/2	Various sites - to be determined	Speed Dynamic Signs - pilot scheme	H5P/CP	25	0	25	IM	TM	Equipment options being assessed. Awaiting TRL report.
C/LS/00/1	A416 Ashley Green Road, j/w garage entrance Nashleigh Farm	Provide right turn lane	H5N/FH	[20]	0	[20]	KMM	AO	Consultation completed. Instructions sent to AO to undertake works - 05/01
C/LS/00/2	A413 London Road junction to Little Missenden turn	Route action including signing, road markings, 50mph speed limit	H5N/FY	[20]	0	[20]	KMM	TM	Speed limit and Right Turn Ban draft Orders received. Public advert - 07/01
C/LS/00/3	(S24-30) A416 Berkhamsted Rd/Broad St/Vale Rd to White Hill Roundabout, Chesham	Review accident history and identify remedial measures	H5N/DQ	[45] 100	360.00	[45] 100	WR	H	Consultation completed. Report to Cabinet Member - early 07/01
C/LS/00/4	A413 Great Missenden Bypass j/w Aylesbury Road	Provide Street Lighting + review markings	H5N/FF	[20]	0	[20]	KMM	H	Lighting design received. Consultation ends - 29/06/01. Derestriction order with legal for advert in 07/01
C/LS/00/5	Bellingdon Road, Chesham	Various Traffic Management Measures	H5Q/XJ	[25]	0	[25]	KMM	TM	Agreed signing & lining to be implemented - 09/01. Brief to be sent to Highways Engineering (Hyder) for possible signals - 07/01
C/LS/01/5	Gravelly Way, Penn Bottom	Experimental edge lines	H5Q/JS	10	0	10	SHW	TM	Investigation - 07/01
C/LS/01/7	Waterside, Chesham	Consider low cost site specific measures	H5P/GL	5	0	5	WR	TM	Investigation - 09/01
C/LS/01/10	A416/MC6 Ashley Green Crossroads	Consider junction improvement	H5N/KK	20	0	20	ID	H	Brief issued to Highways Engineering (Hyder) - 05/01. Report awaited.
C/AS/00/1	Central Chilterns Area Traffic Management Project (CCATMP)	Various traffic management measures to be agreed	H5P/CN	[25] 50	6178.10	[25] 50	SWP	TM	Phase 2 studies completed. Next steps to be agreed - 06/01.
C/AS/00/4	Chesham Bois	Gateway features at Copperkins Lane		COM			KMM	AO	Speed limit and gateways completed. Road markings to be amended following discussions with Parish Council - 08/01.
C/AS/00/5	Chesham	Traffic calming - Various sites		COM			KMM	AO	Town Council have suggested 4 schemes for advice. Costings sent 11/00. Still with TC for decision.
C/AS/00/6	Great Missenden	Traffic Calming		COM			KMM	AO	To be investigated 09/01
C/AS/00/9	Chiltern District	Decriminalised Parking Scheme (SPA)		TRO			KMM	TM	Ex. Orders being checked by 07/01.
C/AS/00/12	Amersham on the Hill	Waiting restriction mini-Review		TRO			KMM	TM	Sites agreed. Consultation next - 07/01
C/AS/00/13	Chesham	Second Review of waiting restrictions		TRO			KMM	TM	Awaiting SPA
C/AS/00/14	Great Missenden	Waiting restriction review - Phase 2 (Church Street)		TRO			KMM	TM	Details to be agreed now Phase 1 is completed. Meeting to be held mid 07/01.
C/AS/00/15	A416 Amersham Road, Chesham Bois	Speed limit amendment in conjunction with Toucan Crossing		TRO			DJC	TM	COMPLETED. Operational date 18/06/01.
C/AS/00/16	Chesham Bois	Waiting restriction review		TRO			KMM	TM	Awaiting SPA
C/AS/00/17	Amersham	Public footpath No. 41 to Cycle Track		TRO			CO	TM	Most objs withdrawn. Seeking guidance from Legal / GOSE

CHILTERN PROGRESS SHEETS
2001/02

Ref	Site	Scheme Proposed	Cost Code	2001/02 £'000s	LAFIS to date £	Expected Year end	Project Manager	Works	Comments
C/AS/00/18	MC64 Amersham Old Town	High Street waiting restriction review		TRO			KMM	TM	Details agreed. Initial consultation completed. Public consultation - 07/01
C/AS/01/1	Sycamore Rd, Amersham	Deepen Layby	H5Q/JZ	15	0	15	RM	AO	Details being agreed. Likely costs awaited. Consultation next - 07/01.
C/AS/01/2	Miscellaneous minor works outside CCATMP Area	Minor Works	H5P/GX	10	0	10	ID	AO	Details to be agreed with AO.
C/AS/01/4	Town Centre, Chesham (Phase 2)	Partnership scheme with Chiltern District Council	H5N/KX	20	0	20	KMM	AO	Details to be agreed with Chesham Consortium - 06/01
C/AS/01/5	Buryfield Car Park, Great Missenden	Coach turning area/pedestrian protection works	H5Q/JU	10	0	10	KMM	AO	Details to be agreed with JAS & Passenger Transport - 07/01
C/AS/01/7	A416 Nashleigh Hill, Chesham	Investigate pedestrian facilities	H5N/KM	5	0	5	RM	TM	Investigate - 09/01
C/AS/01/8	A4128 Wycombe Road, Prestwood	Zebra Crossing	H5N/KN	20	0	20	PAF	AO	Initial consultation completed. Traffic data being collected . Design then consultation next - early 07/01.
C/AS/01/9	A404 Amersham Road, Little Chalfont	Investigate pedestrian facilities	H5N/KP	5	0	5	RM	TM	Investigate - 09/01
C/AS/01/10	A404 Stanley Hill, Amersham	Investigate pedestrian facilities	H5N/KQ	5	0	5	KMM	TM	Investigate - 09/01
C/AS/01/14	Rectory Hill / School Lane, Amersham	Possible roundabout	H5Q/JV	20	0	20	KMM	AO	To be investigated in conjunction with maintenance scheme - 07/01
C/AS/01/15	Weedon Hill to Keepers Lane, Hyde Heath, Little Missenden	Investigate footway provision	H5Q/JW	5	0	5	KMM	TM	Investigate - 09/01
C/AS/01/24	Chilterns AONB (various)	Vulnerable Road User/Visitor Surveys		REV			SWP	TM	Details to be agreed - 06/01
C/AS/01/25	Bell Lane j/w Elizabeth Avenue, Amersham	Mini - roundabout and waiting restrictions		DEV			KMM	DEV	Mini roundabout being provided by developer, then waiting restrictions to follow
C/AS/01/26	Elizabeth Avenue, Amersham	Weight Restriction		DEV			RM	DEV	Traffic data being collected - 06/01
C/AS/01/27	A404 White Lion Road j/w Bell Lane, Amersham	Traffic signals		DEV			KMM	DEV	Traffic signals being provided by developer.
C/AS/01/29	Greenway/William Durrant Schools, Chesham	School Travel Plan - Education		DEV			MR	SRtS	Initial meeting held - awaiting progress report from school
C/AS/01/30	A4128 Wycombe Road, Prestwood	Extension of 30mph speed limit		TRO			PAF	TM	Details agreed. Speeds data awaited Consultation next - early July
C/AS/01/31	A404 Stanley Hill, Amersham	Reduction in speed limit from 40mph to 30mph		TRO			RM	TM	Traffic data being collected - 06/01
C/AS/01/32	Amersham	Amendment to Market Order		TRO			KMM	TM	Details to be agreed - 09/01
S/LS/00/3	A413 Amersham Rd/Gravel Hill, Chalfont St Peter to Kings Road, Chalfont St Giles	Refuge based calming scheme	H5N/FG	[20]	0	[20]	IM	AO	Consultation completed & scheme approved. Brief to be sent to AO - 06/01.
S/LS/01/6	MC21 Welders Lane, Chalfont St Peter	Consider low cost site specific measures	H5P/GS	5	0	5	MRB	TM	Investigate - 07/01

CHILTERN PROGRESS SHEETS
2001/02

Ref	Site	Scheme Proposed	Cost Code	2001/02 £'000s	LAFIS to date £	Expected Year end	Project Manager	Works	Comments
S/AS/00/7	Seer Green	Traffic calming scheme		COM			KMM	AO	Parish Council have appointed consultant. Meeting held with PC to discuss possible gateway features.
S/AS/01/1	Kingsway/Austenwood Lane, Chalfont St Peter	Footway & Layby across grassed island junction	H5Q/KG	10	0	10	RM	AO	Details agreed. Consultation next - 07/01
S/AS/01/4	Deanway (near Hillside Close), Chalfont St Giles	Pedestrian Crossing	H5Q/KH	20	0	20	KMM	AO	Traffic data needed to ascertain whether zebra or pelican - 07/01
S/AS/01/5	School Lane/Church Road, Seer Green	Investigate pedestrian facilities	H5Q/KJ	5	0	5	RM	TM	Traffic data being collected - 06/01
S/AS/01/8	A413 (Denham to Amersham)	Development of route strategy	H5N/LB	10	0	10	ID	H	Draft brief being prepared - 06/01
S/AS/01/10	Botterells Lane, Chalfont St Giles	Footway	H5Q/KK	15	0	15	RM	AO	Details being agreed. Consultation next - 07/01
S/AS/01/15	Bull Lane, Chalfont St Peter	Footway (some DEV) & possible visibility improvement	H5Q/KQ	5	0	5	RM	AO	Details agreed. Consultation next - 07/01
S/AS/01/16	Gravel Hill (Service Road), Chalfont St. Peter	Traffic calming scheme (with maintenance scheme)	H5Q/KR	15	0	15	RM	AO	Some kerbing works completed. Traffic calming to be agreed in conjunction with maintenance scheme - 07/01
		TOTAL for 2001/02		235	6538.10	235			
SCHEMES ALLOCATED HIGH OR MEDIUM PRIORITY (for investigation) AT LOCAL COMMITTEE									