

۱ (

निनि

-0000

EWR2 Update

Buckinghamshire Council TECC Select Committee Mark Cuzner, Alliance Director

11111111111

δľè

Q

2022 Achievements




- Earthworks & drainage complete
- ≻ 50% Track laying complete
- ➤ 10 new footbridges installed
- > 5 new roads/bridges completed
- > 2 of 10 compounds reinstated
- Winslow & Bletchley Stations underway

- Permanent road repairs commenced
- Ecological compensation sites maturing
- ➤ 5 Awards for Environment & Sustainability
- ≻ National Rail Awards 2 Highly Commended
- Institute of Collaborative Working Award




EWR2 Project Programme Summary – Jan'22






Track Construction Sequence




Track Laying Progress





Stations Progress





Footbridges (scheme wide)





7 out of 10 new footbridges now open to the public

Buckinghamshire:

- OXD33A Marsh Gibbon Opening 2023
- OXD32A Poundon No.2 Opening 2023
- OXD29A Twyford No.2 Opened
- OXD26A Middle Claydon No.8 Opened
- OXD25A Middle Claydon No.4 & 6 2023
- OXD19 Winslow No.6 Opened
- OXD13A Moco Farm No.2 Opened
- OXD12A Swans Way Opened

Oxfordshire:

- OXD36A Jarvis Lane Opened
- OXD35A Grange Farm Opened

New Bridges (scheme wide)



 Saden Wood – impact minimised

Chainage **84948**

12-09-2022

5 out of 5 new bridges completed and open to traffic

Buckinghamshire:

- Queen Catherine Rd Steeple Claydon
- Salden Lane Mursley
- Verney Junction

Oxfordshire:

- Charbridge Lane Bicester
- Station Road Launton


Project Challenges & Mitigation

Challenge	Mitigation
Required road closures and traffic management	Coordination of disruptive traffic management with the Council, HS2 and others to minimise impact on residents.
Construction traffic on rural road network	Past: Passing bays and advance repairs completed. Current: Deploying traffic ambassadors for monitoring Current/future: Planned programme of road repairs in 2023
Mud and dust impacts	Innovative track ballast dust suppression system installed. Wheel & jet washers deployed and some community car washing.
Keeping the local community informed	Quarterly Newsletters. Disruptive works notified. Community drop-in events held in Newton Longville, Winslow, Steeple Claydon and Launton in 2022.
Ecological Impact	Increased retained vegetation route wide and rurally sympathetic landscaping of 150,000 trees and plants. Delivering 10% Biodiversity net gain
Noise	Installation of permanent acoustic barriers early in our programme.
Legacy	Project completed 41 community engagements in Buckinghamshire including 16 school events

Road Repairs & Reinstatements



- *Planned* temporary repairs:
 - Some repairs completed on Ox Lane, Verney Road and Sandhill Road late 2022
 - Further planned temporary repairs identified and to be agreed with BC: Focus on Verney Road & Herds Hill.
- Final permanent repairs:
 - > Forward repair programme following compound demobilisation being agreed with BC
 - Planed to complete by the end of 2023
 - Repairs completed on Queen Catherine Road and Whaddon Road





Traffic Management & HS2 2023



- Road closures and traffic lights required to complete final works, utilities, demobilisations, reinstatements & road repairs.
- Q1 Works (blue) fully planned. Aim to work through the detail of future (grey) road closures by quarter with BC in early 2023.
- Road Closures unless stated



Ecology & Biodiversity & Net Gain





- 18 of 20 ECS Sites complete (100 Hectares). 30-year monitoring ongoing.
- Over 150,000 trees and plants
- Bats: 27% occupancy in bat roosts, up from 17% in 2021. 680 surveys in 2022. Reduced collision risk since 2018.
- Barn Owls: 12 boxes installed 2020, 6 now with young. 25
 more installed in 2022
- Otter: Evidence of activity in 2 ECS sites
- Reptiles and GCN: Ongoing monitoring
- 10% Net Gain projects still in development. Planned sites within NR land, within Buckinghamshire and Oxfordshire.



Retained Vegetation






Climate Resilience



 8 Compensationary Flood Storage Areas created (CFSA)

- Climate change allowances of 40% for rainfall increase and 65-70% for river flow increase on 1:100 year event
- All railway drainage has been renewed throughout the route and is sized to maintain existing outfall rates.
- Electrical equipment located outside flood zones and specified to operate at higher temperartures





Social Value & Volunteering





225 Engagements

663 Volunteers

Volunteer hours 2,620.3

Engagement hours 692

Volunteer cost £40,911.16

Donations £21,549.71

SROI £2,384,266.2



Friends of Island Pond Wood -Launton 30 Nov - Q

EWR successfully delivered 130 tonnes of material today. We'd like to thank the team for taking care in protecting the verges and causing minimal damage to the wood, as well as delivering the material in a timely fashion to limit disruption.


Thank you to everyone who adhered to the closure. The wood will be back open as normal to... See More



33 Apprenticeships Commenced

26% SME spend on project







Selected Future Physical Works



• Selected summary of future physical works & RAG impact on the community:

Item	Current Completion	Forecast Date	HGVs	TM Required	RAG Impact
Track Installation	53%	Sep'23	Minimal	No	
Utilities (Connections & Disconnections)	43%	Jul'24	Moderate	Yes	
Footpaths Completion	12 of 26	Aug'23	Minimal	Yes	
Fencing & Landscaping	Ongoing	Ocť23	Moderate	Yes	
Bridges with Highway interfaces	18 of 20	Jun'23	Minimal	Yes	
Winslow Station	Commenced	Jul'23	Moderate	Yes	
Winslow Station Car Park	Not started	Mar'24	Moderate	No	
Ancillary Civils for Signalling	c.80%	May'23	Minimal	No	
Compound & Temporary Land Reinstatement	2 of 10	Jul'24	High	No	
Reinstatement of haul roads (15) & accesses	11 of 15	Jul'23	Moderate	Yes	
Permanent Highway Repairs & Reinstatements	2.5 of 34km	Dec'23	High	Yes	

Any Questions?



Little Horwood / Winslow Ecological Compensation Site (ECS)