

**CHILTERN STRUCTURAL MAINTENANCE PROGRAMME 2001/02**

Progress Report July 2001

<b>Road Number &amp; Name</b>	<b>Town</b>	<b>Site Location</b>	<b>Treatment</b>	<b>Allocation</b>	<b>Projected Exp</b>	<b>Status</b>	<b>Comments</b>
U787 Hogbackwood Road	<b>Knotty Green</b>	West side	Footway resurfacing	20000	21000	Completed	
U274 Lovel Road	<b>Chalfont St Peter</b>	Whole length	Carriageway resurfacing	15000	15000	Completed	
U387 The Lagger	<b>Chalfont St Giles</b>	Top of Hill onwards (continuation)	Rekerbing, c/way and footway resurfacing	24000	24000	Completed	
U732 Cross Lanes	<b>Chalfont Common</b>	Whole length	Carriageway resurfacing	12000	12000	Completed	
U745 Sibleys Rise	<b>South Heath</b>	Cul-de-sac	Rekerbing and footway resurfacing	12000	12000	In Progress	
A416 Berkhamstead Road	<b>Chesham</b>	Vale Road (Southwards)	Drainage Works	30000	30000	In Progress	
Mc3 Vale Road	<b>Chesham</b>	Bower Farm to Poplar Close	Surface water drainage system	100000	150000	With Hyder August start	£50K Transferred from A416 Chesham Road
U760 Highover Park	<b>Amersham</b>	Cul-de-sac	Kerbing, footway and carriageway resurfacing	20000	20000	Completed	
U786 Nalders Road	<b>Chesham</b>	Hillcroft Road to Cameron Road	Rekerbing, and footway resurfacing	20000	20000	In Progress	
A416 Chesham Road	<b>Amersham</b>	Oakfield Corner to Chesham Bois	Rekerbing/footways and resurfacing	420000	363000	With Hyder August start	£50K to Vale Road 6K to Flaunden
B4442 Nightingales Lane	<b>Chalfont St Giles</b>	Various locations	Soakaway, bore and Gullies	6000	6000	Aug Start	
Mc1 Rignall Road	<b>Great Missenden</b>	J/w Mapridge Green Lane	Soakaway, bore and Gullies	10000	10000	Completed	
Mc33 Botley Road	<b>Ley Hill</b>	Near Grooms Farm (In conjunction wth Parish Council)	Surface Water Drainage Improvements	7000	7000	Issued (July start)	
Mc63 Latimer Road	<b>Chesham</b>	opposite Pheasant Rise	Surface Water Drainage	5000	5000	July start	

Road Number & Name	Town	Site Location	Treatment	Allocation	Projected Exp	Status	Comments
			Improvements				
U195 Meadowcroft	<b>Chalfont St Peter</b>	Cul-de-sac	Rekerbing, footway and carriageway resurfacing	12000	12000	July start	
U202 Mitchell Walk	<b>Amersham</b>	Woodside Road to Plantation Road	Footway resurfacing	15000	15000	July start	Continuation scheme
U341 Hildreth Road	<b>Prestwood</b>	Wycombe Road to Sity Acres Road	Rekerbing and footway resurfacing	6000	6000	July start	
U786 Gladstone Road	<b>Chesham</b>	Queens Road to Victoria Road	Rekerbing and footway resurfacing	12000	12000	July start	Continuation scheme
U786 Severalls Avenue	<b>Chesham</b>	Nashleigh Hill to Upper George Street	Rekerbing and footway resurfacing	20000	20000	July start	
Vale Road/Berkhampstead Road	<b>Chesham</b>	Poplar Close to Newtown Road	CCTV Survey	10000	10000	July start	
B/w Blackthorne Lane	<b>Ballinger</b>	Frontage of houses	Carriageway resurfacing	8000	8000	Aug Start	
B416 Kingsway	<b>Chalfont St Peter</b>	A413 to Austenwood Lane	Carriageway resurfacing	30000	30000	Aug Start	
B4505 Lycrome Road	<b>Chesham</b>	Near Black Cat PH	Soakaway, bore and Gullies	5000	5000	Aug Start	
Mc 18 Watchet Lane	<b>Holmer Green</b>	In dip	Surface Water Drainage Improvements	5000	5000	Aug Start	
Mc17 Heath End Road	<b>Kingshill</b>	Near Cricket Ground	Surface Water Drainage Improvements	6000	6000	Aug Start	
Mc21 Longbottom Lane	<b>Seer Green</b>	j/w Bayne Hill/School Lane	New gulley system & clean out dell	5000	20000	Aug Start	Transfer £15K from Bottom Lane
Mc33 Botley Road	<b>Chesham</b>	o/s recreation ground	Surface Water Drainage Improvements	5000	5000	Aug Start	
U200 Bois Lane	<b>Chesham Bois</b>	O/s Post Office	Footway Paving	10000	2000	Aug Start	Joint schemes with District Council. Transfer £8K to Flaunden Bottom.
U200 Bois Lane	<b>Chesham Bois</b>	North Road to Hollway Lane	Carriageway resurfacing	18000	18000	Aug Start	

Road Number & Name	Town	Site Location	Treatment	Allocation	Projected Exp	Status	Comments
U205 Bottom House Farm Lane	<b>Chalfont St Giles</b>	Bottrells Lane to Farm	Carriageway resurfacing	24000	8000		Transfer £16K to Flaunden Bottom. Retain 8K for structural patching
U211 Hog Lane	<b>Ashley Green</b>	On bend near Northchurch Lane Junction	Carriageway resurfacing	8000	8000	Aug Start	
U231 Beamond End Lane	<b>Holmer Green</b>	Sheepcote Dell Road to Penfold Lane	Granite sett kerbing, carriageway resurfacing and ditching	20000	20000	Aug Start	
U247 Bottom Lane	<b>Seer Green</b>	Orchard Road to Longbottom Lane	Carriageway resurfacing & surface water drainage	15000	0		Transfer £15K to Longbottom Lane Seer Green
U259 Highlands Lane	<b>Chalfont St Peter</b>	Cul-de-sac	Footway resurfacing	9000	9000	Aug Start	
U341 Graeme Avenue	<b>Prestwood</b>	Cul-de-sac	Footway resurfacing	10000	10000	Aug Start	
U720 Marygold Walk	<b>Amersham</b>	Cul-de-sac	Carriageway resurfacing	10000	0		Transfer to Coleshill
U786 Bois Moor Road	<b>Chesham</b>	J/w Woodley Hill	Soakaway, bore and Gullies	6000	6000	Aug Start	
U786 Pednormead End	<b>Chesham</b>	J/w Church Street	Surface Water Drainage Improvements	5000	5000	Aug Start	Scheme deferred from 2000/01
A355 Chequers Hill	<b>Amersham</b>	Cul-de-sac	Footway resurfacing	10000	10000		
A413 Gravel Hill Service Road	<b>Chalfont St Peter</b>	Garage frontage	C/way resurfacing	10000	10000	Sept start	Joint scheme with Parish Council
FP 21 Milton Hill	<b>Chalfont St Giles</b>	Deanway to Milton Fields	Footpath Surfacing	5000	5000	Sept start	Not assessed, subject to right of way constraints
U241 Gravelly Way	<b>Penn</b>	Crown Lane to Clay Street	Surface Water Drainage Improvements	10000	10000	Oct Start	
Mc14 High Street	<b>Chalfont St Peter</b>	A413 to Chiltern Hill	Footway block paving	15000	15000	Oct start	
Various		Various sites	Structural patching	77681	77681	Ongoing	Block allocation
Various		Various sites	Carriageway Slurry	140000	140000	Ongoing	Block allocation

Road Number & Name	Town	Site Location	Treatment	Allocation	Projected Exp	Status	Comments
Various		Various sites	Footway Slurry	30000	30000	Ongoing	Block allocation
<b>New schemes as a result of Winter flooding</b>							
Mc34 Flaunden Bottom	<b>Latimer</b>	North of village	Renew surface water drain	0	30000	Completed	£16K from Bottom House Farm Lane £8K from Joint Schemes £6K from A416 Chesham Road
Mc 48 Village Road	<b>Coleshill</b>		surface water drainage improvement	0	10000	July start	Transfer £10K from Marygold Walk
				<b>Total Allocation</b>	<b>Projected Total</b>		
				<b>1272681</b>	<b>1272681</b>		