

Road Number & Name	Town	Site Location	Treatment	Allocation	EXP Code	Projected Exp	Status
U787 Hogbackwood Road	Knotty Green	West side	Footway resurfacing	20000	H5Q6101GY	28965	Completed
U274 Lovel Road	Chalfont St Peter	Whole length	Carriageway resurfacing	15000	H5Q6101GN	20628	Completed
U387 The Lagger	Chalfont St Giles	Top of Hill onwards (continuation)	Rekerbing, c/way and footway resurfacing	24000	H5Q6101GP	14311	Completed
U732 Cross Lanes	Chalfont Common	Whole length	Carriageway resurfacing	12000	H5Q6101GR	18440	Completed
U745 Sibleys Rise	South Heath	Cul-de-sac	Rekerbing and footway resurfacing	12000	H5Q6101GS	7683	Completed
A416 Berkhamstead Road	Chesham	Vale Road (Southwards)	Drainage Works	30000	H5N5601HW	30000	Completed
Mc3 Vale Road	Chesham	Bower Farm to Poplar Close	Surface water drainage system	100000	H5N5601HX	150000	In Progress
U760 Highover Park	Amersham	Cul-de-sac	Kerbing, footway and carriageway resurfacing	20000	H5Q6101GT	15960	Completed
U786 Nalders Road	Chesham	Hillcroft Road to Cameron Road	Rekerbing, and footway resurfacing	20000	H5Q6101GX	18534	Completed
A416 Chesham Road	Amersham	Oakfield Corner to Chesham Bois	Rekerbing/foot ways and resurfacing	420000	H5N5601HV	364000	In Progress
Mc1 Rignall Road	Great Missenden	J/w Mapridge Green Lane	Soakaway, bore and Gullies	10000	H5P6001ET	10000	Completed
U202 Mitchell Walk	Amersham	Woodside Road to Plantation Road	Footway resurfacing	15000	H5Q6101LR	15000	Completed
U231 Beamond End Lane	Holmer Green	Sheepcote Dell Road to Penfold Lane	Granite sett kerbing, carriageway resurfacing and ditching	20000	H5Q6101LU	20000	Completed
Vale Road/Berkhamstead Road	Chesham	Poplar Close to Newtown Road	CCTV Survey	10000	H5N5601HX	10000	Completed
B/w Blackthorne Lane	Ballinger	Frontage of houses	Carriageway resurfacing	8000	H5Q6101LT	8000	Oct start
B416 Kingsway	Chalfont St Peter	A413 to Austenwood Lane	Carriageway resurfacing	30000	H5P6001FP	30000	Oct start
B4442 Nightingales Lane	Chalfont St Giles	Various locations	Soakaway, bore and Gullies	6000	H5P6001ER	6000	Oct start
Mc33 Botley Road	Ley Hill	Near Grooms Farm (In conjunction with Parish Council)	Surface Water Drainage Improvements	7000	H5P6001FT	8000	Completed
Mc63 Latimer Road	Chesham	opposite Pheasant Rise	Surface Water Drainage Improvements	5000	H5P6001EZ	5000	Oct start
U195 Meadowcroft	Chalfont St Peter	Cul-de-sac	Rekerbing, footway and carriageway resurfacing	12000	H5Q6101GG	12000	Oct start

U205 Bottom House Farm Lane	Chalfont St Giles	Bottrells Lane to Farm	Carriageway resurfacing	24000	H5Q6101GK	8000	Patching completed
U211 Hog Lane	Ashley Green	On bend near Northchurch Lane Junction	Carriageway resurfacing	8000	H5Q6101GL	8000	Oct start
U259 Highlands Lane	Chalfont St Peter	Cul-de-sac	Footway resurfacing	9000	H5Q6101LP	7000	Oct start
U341 Graeme Avenue	Prestwood	Cul-de-sac	Footway resurfacing	10000	H5Q6101LS	7000	Oct start
U341 Hildreth Road	Prestwood	Wycombe Road to Sity Acres Road	Rekerbing and footway resurfacing	6000	H5Q6101LQ	6000	Oct start
U720 Marygold Walk	Amersham	Cul-de-sac	Carriageway resurfacing	10000	H5Q6101GQ	0	cancelled
B4505 Lycrome Road	Chesham	Near Black Cat PH	Soakaway, bore and Gullies	5000	H5P6001ES	5000	Oct start
FP 21 Milton Hill	Chalfont St Giles	Deanway to Milton Fields	Footpath Surfacing	5000	H5Q6101LV	5000	Oct start
Mc 18 Watchet Lane	Holmer Green	In dip	Surface Water Drainage Improvements	5000	H5P6001EV	5000	Oct start
Mc17 Heath End Road	Kingshill	Near Cricket Ground	Surface Water Drainage Improvements	6000	H5P6001EU	6000	Oct start
Mc21 Longbottom Lane	Seer Green	j/w Bayne Hill/School Lane	New gully system & clean out dell	5000	H5P6001EW	20000	Nov Start
Mc33 Botley Road	Chesham	o/s recreation ground	Surface Water Drainage Improvements	5000	H5P6001EY	5000	Oct start
U200 Bois Lane	Chesham Bois	O/s Post Office	Footway Paving	10000	H5P6001FQ	3000	Oct start
U200 Bois Lane	Chesham Bois	North Road to Hollway Lane	Carriageway resurfacing	18000	H5Q6101GH	18000	Oct start
U786 Bois Moor Road	Chesham	J/w Woodley Hill	Soakaway, bore and Gullies	6000	H5Q6101GU	6000	Oct start
U786 Gladstone Road	Chesham	Queens Road to Victoria Road	Rekerbing and footway resurfacing	12000	H5Q6101LM	12000	Completed
U786 Pednormead End	Chesham	J/w Church Street	Surface Water Drainage Improvements	5000	H5Q6101GV	5000	Oct start
U786 Severalls Avenue	Chesham	Nashleigh Hill to Upper George Street	Rekerbing and footway resurfacing	20000	H5Q6101GW	18000	Completed
A355 Chequers Hill	Amersham	Cul-de-sac	Footway resurfacing	10000	H5Q5601LV	10000	Oct start
Mc14 High Street	Chalfont St Peter	A413 to Chiltern Hill	Footway block paving	15000	H5P6001FR	15000	ON HOLD Possible redevelopment of site
A413 Gravel Hill Service Road	Chalfont St Peter	Garage frontage	C/way resurfacing	10000	H5N5601JL	10000	ON HOLD Possible redevelopment of site
A413 Amersham Road Chalfont St Peter	Chalfont St Peter		Grasscrete paving to verges and footway resurfacing	25000	H5N5601MA	25000	Nov Start
U241 Gravelly Way	Penn	Crown Lane to Clay Street	Surface Water Drainage Improvements	10000	H5Q6101GM	0	cancelled

U247 Bottom Lane	Seer Green	Orchard Road to Longbottom Lane	Carriageway resurfacing & surface water drainage	15000	H5Q6101LN	0	Oct start
Various		Various sites	Structural patching	77681	H5Q6101GZ	77681	Ongoing
Various		Various sites	Carriageway Slurry	140000	H5Q6101HA	140000	Ongoing
Various		Various sites	Footway Slurry	30000	H5Q6101HB	30000	Ongoing

New schemes as a result of Winter flooding

Mc34 Flaunden Bottom	Latimer	North of village	Renew surface water drain	0		30000	Completed
Mc 48 Village Road	Coleshill		surface water drainage improvement	0		10000	Completed