

## **MILTON FUNERAL CHAPEL: REPLACEMENT OF FLOOR**

*Contact Officer: Charles Howlett 01494 724263*

1 At the meeting on 24<sup>th</sup> January 2012 the Joint Committee were advised that the remedial works to the Milton chapel floor (a latent defect) which had been planned for the summer of 2011 did not take place due to delays by the builder; after much prevarication he gave a start date of 16<sup>th</sup> October 2011 which would have been too disruptive due to funeral workload, particularly if there was any overrun into December (Minute 18 refers). Consequently the works were rescheduled for summer 2012.

2 The officers are pleased to report that the floor was successfully replaced during the summer of 2012 as planned. This was the last outstanding defect and its remedy successfully concludes, within budget, the second funeral chapel project which commenced with the appointment of the architects, Haverstock Associates, in May 2000, and saw the Milton chapel open for funerals in April 2005.

3 This report is included for information.

***Background Papers:*** None