Little Marlow STW Performance Summary

1. Compliance:

In the last 6 months (1/10/22- present)


No storm discharges – see screenshot from DAM tool below. Light blue trace shows rainfall. First graph shows no spills (spill level is indicated be red dotted line). Second graph shows final effluent flow.



• No pollution events – case below was the only one registered on Pollution Response Planner. This was after a report to customer centre of 'brown discharge' at outfall. Categorized as 'no pollution'. OHES reported that it may have been that the FE discharged being clear caused this illusion, against the relatively cloudy river. See screenshot from the report, below.



- In 2022 Little Marlow complied with the Dry Weather Flow permit (DWF volume of 25,707 m³/day compared to permit level 40,300 m³/day).
- All regulatory samples compliant with permit for water quality (no failed OSM or shadow samples or UWWR) – graphs showing AmmN, BOD and SS below. Red lines show permit level



Elevated sample on 23/3/23 was due to aeration blowers tripping – see elogbook entry below. Problem quickly identified and resolved, with AmmN returning to normal within a few hours

Ryan O'Shea

called to site for PLC2 failure found all blowers tripped, traced back fault with ICA to the pressure indicators, ica downloaded data and uploaded and blowers now running in auto. during the process the FST scrapers failed but started back up after a reset . monitored and all now running smoothly in auto.

20.03.2023 08:11:42 NOSP Y Chr 5396 CHEMETS AMMONIA TEST KIT mg/l # 4.950 20.03.2023 13:02:05 NOSP Y Chr 5396 CHEMETS AMMONIA TEST KIT mg/l # 0.800

20/03/2023









2. New sludge dewatering presses:

25

20

15

- 3 units will be installed in duty/assist/standby configuration
- 10 weeks lead time to be on site
- 60 weeks after that for delivery (modifications to cake barn, demolition work, installation of presses and pipe work, commissioning). Hence we are at least 18 months away.
- Current presses are being run using extra operator oversight, including 24hrs when necessary.
 During outages of either press for routine maintenance or repairs we have been pressing only raw sludge and tankering away the SAS.

3. Interstage/blending over-pump installation:

- Installation of a 2 off variable speed pump sets in duty/assist configuration
- Pumps to be rated at 100l/s
- Late May/Early June for handover (but some electronic parts have been delayed a couple of times so this may shift)