

**Appendix C: List of major archaeological excavation projects at the post excavation stage (February 2018)**

<b>Site</b>	<b>Archaeological Contractor (Date fieldwork completed)</b>	<b>Local Planning Authority</b>	<b>Principal Archaeological Interest</b>	<b>Situation</b>	<b>Action required</b>
Denham, Former Sanderson Site	MoLAS (2005)  Cotswold Archaeology (2014-15)	South Bucks DC	In-situ Early Mesolithic occupation site and environmental deposits	Post-excavation assessment & updated project design agreed but no progress and new developer querying Px requirement. Requested SBDC support on seeking compliance July 2009, February 2011 and May 2014. Meeting with SBDC, applicant and Cotswold held on 18 <sup>th</sup> November 2014, further fieldwork at site completed April 2015. Chased up June, July and September 2016 – no response. Cotswold Archaeology commissioned to undertake post-excavation publication for whole site – July 2017	The applicant is keen to discharge their planning condition and Cotswold Archaeology has now been commissioned to complete this work. They are obtaining the archive from MoLA. We will continue to monitor to publication. Email from CA 12/10/2017 advising that archive transfer is in progress and a programme forthcoming.
Denham, The Lea Quarry	Cotswold Archaeology (2010)	Bucks CC	Bronze Age and Romano-British field systems	Post excavation assessment due July 2011. Informed in Sept	A draft report has been submitted and comments supplied

Site	Archaeological Contractor (Date fieldwork completed)	Local Planning Authority	Principal Archaeological Interest	Situation	Action required
	TVAS (2014)		and bustum burials	2012 that developer not commissioned PX work. Highlighted to BCC planning Sept 2013 & Planning Compliance Notice issued Dec 2013. Thames Valley Archaeological Services commissioned to publish report and archive all supplied by Cotswold in January 2015.	Sept 2017. Publication is in preparation and to be submitted 2018. Likely to be TVAS monograph.
Dorney Rowing Lake & Maidenhead Windsor and Eton Flood Relief Scheme	Oxford Archaeology	Bucks CC	Multi-period sites	Draft publication reports received and agreed November 2012. Second volume (of 3) formally published December 2013. Environment Agency pursued April 2014. Contractor pursued August 2015 – expected final volume publication March 2016. Contractor chased up June, July, September and November 2016 – expected draft finalised Christmas 2016 and copy editing in New	Monitor progress with publication and deposition of archive. Contractor pursued for update May and August 2017. Email from OA 12/10/2017 advising that publication likely summer 2018.

Site	Archaeological Contractor (Date fieldwork completed)	Local Planning Authority	Principal Archaeological Interest	Situation	Action required
				Year 2017.	
Great Missenden, Bury Farm	Network Archaeology (2002)	Chiltern DC	Medieval moat and pottery production. Post-medieval barns.	Report received by HER and comments sent November 2009	Pursue agreed publication of summary in Records of Bucks. Network advise they will look into it 12/10/2017.
Princes Risborough, Whiteleaf Hill	Oxford Archaeology (2006)	Non-planning HLF project with BCC as client	Re-excavation and restoration of scheduled Neolithic oval barrow	Partly published in Records of Buckinghamshire 2007. Proposed publication in PPS – progress uncertain. Client raised with contractor in 2014. Oxford Archaeology chased up November 2015, June, July and September 2016. Timetable agreed, with progress report November 2016 and draft report December 2016, with submission to PPS in December 2017.	Monitor progress of agreed timetable with contractor. Contractor pursued August 2017.

<b>Site</b>	<b>Archaeological Contractor (Date fieldwork completed)</b>	<b>Local Planning Authority</b>	<b>Principal Archaeological Interest</b>	<b>Situation</b>	<b>Action required</b>
Taplow, Berry Hill Farm	Wessex Archaeology (2017)	Bucks CC	Early Iron Age and Roman ladder settlement	HER reports submitted. Further mineral extraction consented. Fieldwork completed summer 2017. Awaiting PXA.	Monitor to PXA/UPD and eventual publication.
Dormer Avenue, Wing	Foundations Archaeology (2016)	AVDC	Saxon and medieval settlement	Fieldwork concluded March 2016. No interim or assessment report received, despite being assured we would receive it in April 2017.	Continuing to pursue Foundations Archaeology through their consultant, Ben Stephenson. Chase up letter sent to Roy King 12/10/2017. Assessment report promised mid November 2017 but following computer problems now promised March 2018.
Arla megadairy, College Road, Aston Clinton	MoLA (2012)	AVDC	Romano-British settlement	Fieldwork concluded 2012. Final excavation report received 2015. Amended and revised version received July 2017.	Pursue consultant (Prospect Archaeology) and contractor (MoLA) for final publication date. Chased up December 2017.

<b>Site</b>	<b>Archaeological Contractor (Date fieldwork completed)</b>	<b>Local Planning Authority</b>	<b>Principal Archaeological Interest</b>	<b>Situation</b>	<b>Action required</b>
Stablebridge Road, Aston Clinton	ULAS (2014)	ACDC	Roman road and Iron Age and Roman settlement	Fieldwork concluded Sept 2014. Draft excavation report received April 2017.	Comments on draft report sent October 2017. Final report due Christmas 2017. Publication work to commence in New Year 2018.
New Road, Weston Turville	MoLA (2016)	AVDC	Romano-British trackway and settlement	Fieldwork concluded July 2016. MoLA working on final report.	Pursue consultant (Phoenix Archaeology) and contractor (MoLA) for final publication. Chased October 2017. Draft report promised by MOLA for Nov 2017. Delayed to March 2018.
Berryfields, Quarrendon	Oxford Archaeology (2016)	AVDC	Iron Age and Roman settlement	Fieldwork 2007-2016. Draft PXA received Sept 2017.	Comments sent on PXA 06/10/2017. Pursue to publication.

<b>Site</b>	<b>Archaeological Contractor (Date fieldwork completed)</b>	<b>Local Planning Authority</b>	<b>Principal Archaeological Interest</b>	<b>Situation</b>	<b>Action required</b>
Market Hill, Buckingham	CFA Archaeology (2015)	AVDC	Saxon/medieval town ditch	Fieldwork completed 2015 but watching brief element outstanding. WB completed 2016. Instructed CFA to proceed with report July 2017.	Pursue Mark Roberts (CFA Archaeology). Letter sent 12/10/2017. Reply promising PXA and UPD by mid-November 2017. Draft report received December 2017. Comments sent, awaiting revised report March 2018.
Former BOCM site, Risborough Road, Stoke Mandeville	Network Archaeology (2013)	AVDC	Roman camp/settlement	Fieldwork completed 2013. AVDC discharged condition without consulting us.	Escalate to AVDC team leader: letter sent to Bill Nicholson. Chase up David Bonner.
Marlow Flood Alleviation Scheme, Marlow	Trent and Peak Archaeology	WDC	Neolithic/Bronze Age site	Fieldwork completed September 2017.	Await PXA. Chased up Feb 2018.
Bishopstone Road, Stone	Archaeological Solutions	AVDC	Medieval agricultural site	Fieldwork completed August 2016. Final report approved August 2017. Publication draft approved Sept 2017 and submitted to Recs of Bucks.	Publication submitted to Recs of Bucks Sept 2017.

<b>Site</b>	<b>Archaeological Contractor (Date fieldwork completed)</b>	<b>Local Planning Authority</b>	<b>Principal Archaeological Interest</b>	<b>Situation</b>	<b>Action required</b>
Chandlers Hill, Iver	Foundations Archaeology (2013)	SBDC (Utility scheme)	Saxon settlement	Fieldwork completed ?September 2013.	Pursue Roy King (Foundations). Chase up letter sent 12/10/2017. Report 'lost' following computer failure. To be re-written and submitted early 2018.