Buckinghamshire Future Highway Services Contracts - Headline Procurement Programme	]				Outstanding			Completed		Live Current Month		
Activity	Start	End	2020 Aug Sept Oct Nov Dec Jar	n Feb Mar Apr May Ju	2021 n Jul	Aug Sept Oct Nov	Dec Ja	n Feb Mar Apr Ma	2022 y Jun Jul	Aug Sept Oct Nov	Dec Jan	2023 Feb Mar Apr
Preparation and Planning Phase												
Identify and establish Project Team Establish Governance Arrangements	Aug-20 Sep-20	Oct-20										
Develop Detailed Procurement Plan / Programme and resource allocation	Oct-20	Jan-21										
Contract and Procurement Strategy												
Identify service split, scope and duration of each contract (TMC / TCC / Frameworks)	Sep-20	Nov-20	•									
Develop principles of specification and performance regime for each contract	Oct-20	Dec-20										
Develop Commercial Strategy for each contract	Nov-20	Jan-21	•									
Agree principles for Conditions of Contract for each contract	Dec-20	Jan-21	•									
Develop principles for the evaluation criteria and weighting for each contract Agree Procurement Procedures for each contract	Dec-20 Dec-20	Jan-21 Jan-21	•									
Finalise and document Contract and Procurement Strategy	Jan-21	Feb-21										
Approval of Contract and Procurement Stategy	Feb-21	Feb-21		♦								
Market Communication / Engagement	Mar-21	Apr-21			•							
Term Maintenance Contract (assume CPwN Procedure)				↓ l								
Prepare tender docs (Contract/Spec/Pricing/SQ etc)	Feb-21	Jun-21										
Issue Contract Notice Expression of Interest (30 days)	Jun-21 Jun-21	Jun-21 Jul-21										
SQs Returned	Jul-21 Jul-21	Jul-21 Jul-21		3////		•						
Evaluate SQs and produce shortlist	Jul-21	Jul-21										
Issue ISIT	Aug-21	Aug-21				•						
	Aug-21 Nov-21	Nov-21 Nov-21										
	Nov-21	Nov-21										
Negotiation Period	Dec-21	Feb-22										
Issue ISFT Final Tender Period		Mar-22						•				
	Feb-22 May-22	Apr-22 May-22										
	May-22	Jun-22										
Identify Preferred Bidder	Jun-22	Jun-22							<b>•</b>			
Governance and Approvals Process Contract Award		Aug-22 Aug-22							<i></i>			
Standstill Period (10 days)		Aug-22 Aug-22										
Mobilisation Period (7 months)	Sep-22	Apr-23										
Contract Start	Apr-23	Apr-23										•
Term Consultant Contract (assume CPwN Procedure)				<u>+</u>								
Prepare tender docs (Contract/Spec/Pricing/SQ etc)	Jun-21	Oct-21										
Issue Contract Notice Expression of Interest (30 days)	Oct-21 Oct-21	Oct-21 Nov-21										
		Nov-21				*****						
		Dec-21						<i>Щ</i> .				
		Dec-21 Mar-22						•				
		Mar-22										
Evaluate Initial Tenders	Mar-22	Mar-22							~			
		May-22										
	May-22 May-22	Jun-22										
Final Tenders Submitted	Jun-22	Jun-22							• •			
Evaluate Final Tenders	Jun-22	Aug-22										
Identify Preferred Bidder Governance and Approvals Process	Aug-22 Aug-22	Aug-22 Oct-22								<b>*</b> ////////////////////////////////////		
Contract Award	Oct-22	Oct-22								sinninininin.		
Standstill Period (10 days)	Oct-22	Oct-22								Willia Marine		
Mobilisation Period (5 months) Contract Start	Nov-22 Apr-23	Apr-23 Apr-23										
												*
Framework (s) (Assume Restricted Procedure) Prepare tender docs (Contract/Spec/Pricing/SQ etc)	Oct-21	Feb-22							8			
Issue Contract Notice	Feb-22	Feb-22							<b>«</b>			
Expression of Interest (30 days)		Mar-22										
SQs Returned Evaluate SQs and produce shortlist	Mar-22 Mar-22	Mar-22 Apr-22							•	8		
Issue ITT	Apr-22	Apr-22 Apr-22										
Tender Period (3 months)	Apr-22	Jul-22										
Tenders Submitted	Jul-22	Jul-22										
Evaluate Tenders Identify Preferred Bidders	Jul-22 Sep-22	Sep-22 Sep-22									•	
Governance and Approvals Process	Dec-22	Jan-23										
Contract Award	Feb-23	Feb-23									<b></b>	
Standstill Period (10 days) Mobilisation Period	Feb-23 Feb-23	Feb-23 Apr-23										Mannan